

CHANGE LOG - ARTC DIN Corridor (South Australia - Western Australia)

Changes since 1 July 2009 -- Most recent on top

Change date	Drawing	Location	Details
15 Jan 2019	S112	Bordertown	Added Intermodal yard
21 Dec 2018	S081	Port Germein	Wayside plant - modified facilities
21 Dec 2018	S079	Crystal Brook	Added change of km
21 Dec 2018	S077	Snowtown	Added 8A derail
7 Dec 2018	S810-W841	Trans Line	Km measurements updated
6 Sep 2018	S063	Osborne	Signal 80 removed
24 May 2018	S819	Hughes	Water road and Dead end road removed
10 Apr 2018	S1071>1079	Broken Hill Line	Km added to Location Boards
15 Dec 2017	S400 >>	Broken Hill Line	Drawings rearranged - now 1071>1079
19 Oct 2017	S401	Jamestown	Rearranged passing loop
3 Apr 2017	All SA		Changed yard switchstand icons
6 Sep 2016	S077	Snowtown	Added shunt spur at Viterra load out
6 Sep 2016	S076	Bownans	Added run around loop at Bowmans Rail siding
31 Aug 2016	S102	Mile End	Signals at north end now approach lit
5 Aug 2016	S102	Mile End	Signals 4& 4E moved to 3.737
8 Jul 2016	S815	Ooldea	Position of Enhancer Repeater corrected
20 May 2016	S102	Mile End	Loop lengthened - South end
25 Feb 2016	S401	Peterborough	Corrected position of end of loop
10 Feb 2016	S103	Belair	Sig 3 now LED
18 Dec 2015	W831	Forrest	Cripple Siding o.o.s
7 Oct 2015	S110	Kumorna	Signals 220 & 221 now LED
24 Sep 2015	S081	Pt Germein	New SCT siding commissioned
6 Sep 2015	S004r	APT	New drawing
4 Sep 2015	S100	AFT	New Drawing
4 Sep 2015	S070>S089	ADE-PTAA	Update of all drawings of Port Augusta Line
26 Aug 2015	S100	AFT	New drawing (ex A042)
26 Aug 2015	S070	Dry Creek Triangle	Drawing re-structured
5 Aug 2015	S071	Dry Creek Junction	Signal 14 now LED

20 Jul 2015	W840	Golden Ridge	New Active RLX
27 Jun 2015	S801	Tent Hill	Engineers siding commissioned
6 Jun 2015	S804	Burando	Removal of camp siding
3 Jun 2015	S073	SCT Penfield	Converted to an individual yard drawing
27 May 2015	Most	All lines	Added 2500k advance warning of signals
6 May 2015	S065	Port Flat	Bg access to roads 5 & 6 disconnected
4 May 2015	S401	Gladstone	Added signage to Main Rd LX
28 Apr 2015	S076	Bowmans	Signals 23 & 23E now LED
15 Mar 2015	S801	Tent Hill	New turnout 11 installed in Loop
13 Jan 2015	S078	Red Hill - Rocky River	Signals 174, 182, 183, 191 now LED
20 Nov 2014	S076	Bowmans	Signals 4 & 4E now LED
20 Nov 2014	S102	APT	Signal 2 now LED
15 Nov 2014	S102	Mile End Loop	Signals 4 & 4E now LED
15 Nov 2014	S61-70	Pelican Point Line	Removed broad gauge operations (diamond X/O at Dry Creek)
7 Nov 2014	S112	Wolseley	Signals 305 & 310 changed to LED abd 'B' arm added
1 Nov 2014	S076	Bowmans	Signals 987 & 104 changed to LED abd 'B' arm added
15 Oct 2014	S805	Kingoonya	Added missing point designations
13 Oct 2014	S074-5	Bolivar-Two Wells	Drawings re-arranged
13 Oct 2014	S073	SCT Penfield	New Drawing
13 Oct 2014	S070-S072	Dry Creek	New Drawing numbers (were S071-S073)
3 Oct 2014	S076	Bowmans	Signals 987 & 104 now LED
22 Aug 2014	S102	Goodwood	Leader St Xing - Now 'Caution another train coming'
6 Aug 2014	S1085	Roopena	Lengthened with motorised points and target enhancers
13 Jun 2014	S806/807	Ferguson/Tarcoola	CTC commissioning (new drawings)
4 May 2014	S1085	Roopena	Loop o.o.s - pending extesion
20 Mar 2014	S086/805	Kultanaby/Kingoonya	CTC commissioning
9 Jan 2014	S801-804	McLeay - Wirriminna	Changes to Siding operation & locking
14 Nov 2013	S801-04	McLeay - Wirriminna	CTC commissioning
12 Nov 2013	S1087	Whyalla Ore Unloader	Geographical changes
9 Nov 2013	S102	Mile End	Sig 1 moved to down side of new ped. Bridge (visibility)
5 Oct 2013	S102	Mile End	Sig 209 removed, Sig 44 moved to non-preferred side
3 Oct 2013	S072/3 & 101	Various	Added extra page linking
26 Sep 2013	S081 & S810	Various	Corrected aspects on Departure Signals

20 Sep 2013	S801 & S085	Hesso & Bookaloo	Extension of CTC
12 Sep 2013	S076 & 78	Natanwarra + Redhill	Grain sidings o.o.s
8 Sep 2013	S076	Nantawarra	Corrected configuration of RLX772
28 Aug 2013	S801	Tent Hill	new drawing with CTC
28 Aug 2013	S085	Tent Hill	Removed Tent Hill
28 Aug 2013	S084	Spencer Junction	Changes to Tarcoola line exit
28 Aug 2013	S061	Bishop	Added Superway
28 Aug 2013	S106	Callington	Corrected form of signal 24
28 Aug 2013	S102	Mitcham	Added Missing signals number NR8
28 Aug 2013	S101	Kilburn	Added grade crossing slot
30 Jun 2013	S106	Callington	Corrected RLX nr Callington
29 Jun 2013	S107	Murray Bridge	RLX at Cypress Tce now Predictor
27 Jun 2013	S107	Monarto Sth - Murray Bdge	Signal Chances to 84,88, 89, 93 and Predictor @ RLX0048
26 Jun 2013	S102	Goodwood	Signalling and Notice Board changed
20 Jun 2013	S081	Port Germein - Winninowie	Corrections following CTC commissioning
20 Jun 2013	S105	Mt Barker Junction	New RLX0573 @ 51.893
20 Jun 2013	S106	Callington	New RLX0078 @ 68.020
3 Jun 2013	S081/2	Winninowie/Stirling Nth	CTC commissioning
22 May 2013	S108	Cookes Plains	Spelling
4 May 2013	S081	Mambray Creek	CTC commissioning
20 Apr 2013	S080/1	Coonamia - Port Germein	Drawing modifications
10 Apr 2013	S087	Tarcoola	West access to sidings altered
10 Apr 2013	S102	Goodwood	Grade Crossing Removed
6 Apr 2013	S080/1	Coonamia - Port Germein	Commissioning of CTC
6 Apr 2013	S079	Crystal Brook	Signals 117 118 are absolute
27 Mar 2013	S081	Port Germein	Up end of siding removed
21 Feb 2012	S402	Peterborough	New sign at Silver St RLX
1 Feb 2013	S1085-1089	Whyalla Environs	Updated drawings
7 Dec 2012	S075/6	Mallala - Long Plains	Conversion of signals to LED
11 Nov 2012	S104/5	Ambleside - Balhannah	Commissioning of Ambleside
25 Oct 2012	S101-02	Adelaide	Added approach markers to Signal 22
18 Oct 2012	S1086-1087	Whyalla	New drawings - Arrium works area
27 Sep 2012	S104	Mt Lofty - Balhannah section	Signal changes

27 Sep 2012	S080	Coonamia	RLX 579 changed from manual to Axle Counter operation
22 Sep 2012	S064	Pelican Point	Altered weighbridge signal
5 Sep 2012	S1085	Spencer Jcn - Whyalla	Replaced drg S097
9 Aug 2012	S403	Hillgrange - Mannahill	Signalling changes
9 Aug 2012	S106	Callington	Ballast siding amended
10 Jul 2012	S401	Gladstone	Added controlled RLX 838
23 Jun 2012	S102-112	South Line	Minor updates
16 Jun 2012	S080	Coonamia	Signals 13, 13E & 14 now LED. Wauchopes Rd RLX now active
25 May 2012	S106	Petwood	Signal 607 replaced by 587 (LED)
16 May 2012	S109	Ki Ki	Signals 167 & 168 now LED
10 May 2012	S112	Wolseley	New RLX 49 @ 301.370
9 May 2012	S106	Nairne	RLX @ Woodside RD now Predictor
2 May 2012	S079	Crystal Brook	New mainline TO installed
23 Apr 2012	S081	Pt Germein-Winninowie	Added ATMS trial
30 Mar 2012	S073	Two Wells	Signals 4, 4E, 429 & 480 now LED
28 Feb 23012	S404	Olary-Mingary	Signalling changes
28 Feb 2012	S403	Mannahill	Signalling changes
9 Feb 2012	S404	Mingary - Thackaringa	Conversion of signals to LED
7 Feb 2012	W092	Rawlinna	Siding at triangle apex removed
29 Jan 2012	S106	Nairne	Princes Hwy RLX now predictor
20 Dec 2011	S106	Nairne	Jeffrey St RLX now predictor
14 Dec 2011	S074	Bolivar	SCT siding development
14 Dec 2011	S075	Two Wells	Sheet rearrangement
21 Nov 2011	S104	Ambleside	New loop under construction
21 Nov 2011	S105	Ambleside	New loop under construction
16 Nov 2011	S080	Coonamia	Signal changes corrected
16 Nov 2011	S079	Crystal Brook	Signal changes corrected
3 Nov 2011	S080	Coonamia	Signals 354 & 355 are now LED
3 Nov 2011	S079	Crystal Brook	Signals 336, 337, 344 & 345 now 182, 181, 116 & 117 and are now LED
21 Oct 2011	S079	Crystal Brook	Signal 5 now LED, Signal 331 now 265 and LED, LX Weston Rd now Predictor
21 Oct 2011	S401	Gladstone	Signals 2 & 4 now LED
27 Sep 2011	S401	Gladstone/Caltowie	Signals GD 1,3 ... CT 2,4 now LED
18 Sep 2011	S074	Bolivar	Further developments of SCT siding

18 Sep 2011	S402	Peterborough	Removal of Temp RLX @ Dowds Hill
31 Aug 2011	S061	Bishop	Additional Road Traffic Signals @ Hanson Rd RLX
20 Aug 2011	S111	Bordertown	Down end loop connected
18 Aug 2011	S404	Broken Hill Line	RLX km adjusted
18 Aug 2011	S403	Broken Hill Line	RLX km adjusted
18 Aug 2011	S402	Jamestown	Signal changes & RLX km adjusted
18 Aug 2011	S410	Caltowie	Signal changes & RLX km adjusted
29 Jul 2011	S106	Callington	Ballast Siding commissioned
22 Jul 2011	S111	Bordertown	Commissioned Signal 1
21 Jun 2011	S080	Coonamia	Signal 3,4, & 4E now LED
11 Jun 2011	S076	Avon	RLX 0751 now active
11 Jun 2011	S075	Mallala	Added active RLX 0018
4 Jun 2011	S075	Two Wells	Elizabeth St RLX predictor
4 Jun 2011	S074	Bolivar	Commissioned Up end access to SVT siding
21 May 2011	N405	Kanandah	Commissioning of Perilya sdg.
29 Apr 2011	S402	Yongala-Peterborough	Signalling changes
28 Apr 2011	S106	Callington	Commissioned new loop
11 Apr 2011	S075	Mallala	Hill Rd LX solar
20 Mar 2011	S111	Bordertown	Part Commissioning of new extended loop
1 Mar 2011	S402	Peterborough	Signalling changes
1 Mar 2011	S403	Hillgrange	Signalling changes
10 Feb 2011	S107	Monteith	New loop commissioned
10 Feb 2011	S108	Tailem Bend	Signal 115 now LED
28 Jan 2011	S074	Virginia	Penfield & Gawler Rds RLX now predictor
27 Jan 2011	S107	Monteith	Loop construction progress
27 Jan 2011	S106	Callington	Loop construction progress
25 Jan 2011	S074	Bolivar	SCT Siding connected
17 Jan 2011	S110	Coombe	Goods Siding o.o.s
17 Jan 2011	S105	Balhannah	Goods Siding o.o.s
17 Jan 2011	S077	Snowtown	Goods Siding o.o.s
17 Jan 2011	S075	Two Wells	Goods Siding o.o.s
13 Jan 2011	S110	Keith	Further commisioning details
9 Nov 2010	S110	Keith	Extended loop commissioned

30 Oct 2010	S111	Brimbago	Changed signal designations
10 Oct 2010	S110	Tintinara	Extenxded Loop commissioned
25 Sep 2010	S107	Monteith	New TO #12 Installed
24 Aug 2010	S403	Hillgrange	Extended loop length
3 Aug 2010	S107	Monteith	New #7 TO Installed
3 Aug 2010	S071	Dry Creek	Added TA slots
7 Jul 2010	S110	Tintinara	Signals 4 & 5 now LED
4 Jul 2010	W094	Curtin	New Engineers siding
4 Jul 2010	S086	Coondambo	Final configuration of new loop
1 Jul 2010	S075	Mallala	Boom gates fitted to RLX 0071
1 Jul 2010	S076	Avon	New active RLX 0752
1 Jul 2010	S078	Merriton	New active RLX 0069
1 Jul 2010	S086	Coondambo	New loop commissioned
1 Jul 2010	S111	Wirrega	New active RLX 1041
1 Jul 2010	S404	Cultana	RLX938 now predictor opn & advance warning signs
17 Jun 2010	S075	Mallala	Dublin Rd RLX is Predictor
17 Ju 2010	S080	Coonamia	New Actice LX @ Pirie Blocks Rd
6 Jun 2010	S085	Hesso	RLX 639 is predictor
6 Jun 2010	S107	Monarto South	RLX 993is predictor
6 Jun 2010	S111	Cannawigara	RLX 1042 is predictor
6 Jun 2010	S402	Peterborough	RLX 894 is predictor
5 Jun 2010	S076	Long Plains	New Active RLX - RLX750
5 Jun 2010	S097	Lincoln Gap	New loop proposed
5 Jun 2010	S107	Swanport	Added missing signals 103 + 104
23 May 2010	S104	Ambleside	Drawing expanded
23 May 2010	S105	Balhannah	Drawing re-configured (was part 104-105)
23 May 2010	S106	Petwood - Callington	Renumbered - was 105
23 May 2010	S107	Monarto Sth - Murray Bdg	Renumbered - was 106
23 May 2010	S108	Tailem Bend	Renumbered - was 107
23 May 2010	S109	Coomandook - Coonalpyn	Renumbered - was 108
23 May 2010	S110	Tintinara - Keith	Renumbered - was 108-109
23 May 2010	S111	Wirrrega - Bordertown	Renumbered - was 109-110
23 May 2010	S112	Wolseley	Renumbered - was 110

21 Apr 2010	S074	Bolivar	Loop extended
21 Apr 2010	S075	Two Wells	Additional active RLX's
21 Apr 2010	S086	Coondambo (new site)	New Loop
21 Apr 2010	S089	Thomiar	New Loop
21 Apr 2010	S402	Yongala	New active RLX @ 73.460
14 Apr 2010	S402	Yongala	New active RLX @ 91.2
14 Apr 2010	S105	Petwood	New active RLX @ 63.5
12 Apr 2010	S405	Kandandah	Removed surplus track
12 Apr 2010	S402	Yongala	Removed surplus track
12 Apr 2010	S108	Coomandook	New loop length
9 Apr 2010	S405	Kanandah	Down approach now at 3000m
24 Feb 2010	S062	Gillman	Sig 34 now LED
21 Feb 2010	S093	Goddards	Additional details - new loop
17 Feb 2010	S075	Mallala	Sig 618 now LED
3 Feb 2010	S093	Goddards & Chifley	New passing loops
3 Feb 2010	S403	Yunta	Centre loop X/O removed
29 Jan 2010	S107	Tailem Bend	Added RLX 1001 & 0081
29 Jan 2010	S108	Coomandook	Loop extension and RLX1010
29 Jan 2010	S109	Keith	Minor changes
29 Jan 2010	S110	Bordertown	Minor changes
15 Jan 2010	S103	Belair	Up end signals now normally black.
16 Dec 2009	S076	Long Plains/Bumbunga	Active crossings commissioned @ RLX043 & 778
16 Dec 2009	S074	Virginia/Two Wells	Boom gates added to RLX 722, 723 & 724
14 Dec 2009	S086	Coondambo	Corrected place name
9 Dec 2009	S075	Mallala	Signal 613 now LED
9 Dec 2009	S091	Mundrabilla	Typo corrected
9 Dec 2009	S092	Wilban	Typo corrected
9 Dec 2009	S093	Karonie	Typo corrected
16 Sep 2009	S107	Tailem Bend	RLX104 protection and sig 122 changed
18 Jul 2009	S106	Swanport	Proposed new loop renamed
18 Jul 2009	S110	Tatiara	Proposed new loop added
18 Jul 2009	S074	Direk	Proposed new loop reconfigured
18 Jul 2009	S402	Jamestown	Proposed loop extension added

15 Jul 2009	S082	Stirling North	Signal 14E now LED
10 Jul 2009	S076	Avon	Corrected signal numbers 895 & 987.
10 Jul 2009	S076	Nantawarra	Up departure signals 4 & 4E now LED